

SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED

16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi – 110 001.

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING JUNE 2012

CIVIL WORKS (Rs 1.00cr and above)

S. No.	Name of works & location	Est. Cost	Tend. Cost	% above /below Sch. Of rates applicable	Agreement No.	Agency	Date of commencement	Time of completion	Phy. Progress in %	Name E-in C with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	
1	Water Proofing Work of roof of factory, admin building and CISF Baracks at IGM, Noida	Rs 76.90 Lacs	-	-	Order No. NM/170/UP JNL/2010/1467 dated 07.02.2011	UP Jal Nigam	20.06.2011	19.09.2011	98%	AWM, IGM, Noida	
2	Construction of motor cycle shed to accommodate 300 Nos. motor cycles of officers and staff in Ex-PP sanitarium area in front of CNP(I) Gate, Nashik Road	Rs. 31.91 Lacs + Rs. 6.78 Lacs (Total = Rs. 38.69 Lacs)	-	-	AA & ES conveyed vide letter No. CNP/WS/C/Motorcycle shed /1565/Dtd. 29.12.2010 & dated 14.05.2011 for additional AA & ES	BSNL Nashik	29.12.10	18.06.2011	100%	EE (C), BSNL, Nashik	
3	Construction of Building for one line CWBN paper machine at SPM, Hoshangabad	Rs. 5000 Lacs	Rs. 4924.13 Lacs		19 (54)/R&D/NPM/Civil/2011-12/W.O. 111 dated 04.01.2012	M/s KCP Projects Pvt. Ltd., Hyderabad	04.01.2012	04.01.2013	25%	SPM, Hoshangabad	

The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR

CVO (I/C)
SPMCIL

SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED
16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi – 110 001.

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING JUNE 2012

ELECTRICAL/MECHANICAL WORKS (Rs. 30 Lacs & above)

S. No.	Name of works location	Estimated cost	Tendered cost	% above /below Sch. Of rates applicable	Agreement No.	Agency	Date of commencement	Time of completion	Phy. Progress in %	Name E-in-C with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Renovation of existing Godown No.3, at SPM, Hoshangabad. (M.P.) SH: -Supplying, Installation, Testing & commissioning of air cooling Plant for new pulp Mill.	Rs. 34.75 Lacs	Rs. 34.24 Lacs	1.47% Below	29/EE(E)BCED/2009-10	M/s HV Air Conditioning system Pvt. Ltd., New Delhi.	11/11/2009	25.12.2009	98%	EE[E]/BCED/CPWD/BHOPAL	
2	Construction of 132 KV Bay at 220/132KV Rasulia sub station and construction of 132 kv line upto proposed 132/33 kv substation in the premises of SPM, Hoshangabad	Rs. 197.91 Lacs	Deposit Work	---	19 (54)/R&D/SPM/Electrical/Vol. II/3305 dated 13.03.2012	M/s MPPTCL, Bhopal	01.08.2012	31.12.2012	0%	AM (E)	

- cont. to -

28/1

29/06/12

3	POH & Maintenance of 13 nos. treasury Vans, at CNP Nashik	Rs. 50 Lakhs approx.	RS 53.29 Lacs	---	New agreement finalized w.e.f. 9.03.2011 for further period of 10 years.	Carriage Workshop, Matunga, Mumbai-400019, Central Railway	09.03.2011	3/31/2020	100%	Chief Engineer, CNP	
4	Provision of communication and fire alarm system in the TVs of CNP.	-	Rs. 39.52 Lacs		LOA No. RR/PR/WC/136/RT/II dated 7.08.09 against CNP letter No. CNP/WS/79/Tr. Van/Maint/6320 dtd. 28.07.08	Chief Workshop Manager, CR, Mumbai.	Aug, 09	Till completion of 13 treasury Vans owned by CNP.	40%	CE, CNP	
5	Procurement of IT infrastructure for SAP implementation.	--	Rs. 3815.00 Lacs	---	LOI dated 01.06.10	HCL info systems	05.06.10	04.06.15	85%	GM (IT)	
6	Complete Tools for 1 Re with addl. Set of Punches & Dies at IGM, Hyderabad	RS 75 Lacs	Rs 68.61 Lacs	-	P.O. 95/Blanking dated 04.08.2011	M/s Roos & Kubler, Germany	04.08.2011	04.03.2012	0%	Sr. WM, IGM, Hyd.	
7	Silver Refining System at IGM, Hyderabad	-	Rs 296 Lacs	-	PO. 19/Assay 03.05.2012	M/s Balestri Impianti, Italy	16.02.2012	30.09.2012	0%	Sr. WM, IGM, Hyd.	
8	Disc For feed Drum of Blanking line at IGM, Hyderabad		Rs 36.76	-	P.O. 55/Blanking 14.06.2012	M/s Schuler Pressen, Germany	14.06.2012	28.09.2012	0%	Sr. WM, IGM, Hyd.	

52
CNO (IC)

--- contd by 3/18

9	CCTV Electrical at BNP, Dewas	-	Rs 467.06 Lacs		N-277 dated 14.01.2011	M/s Godrej Boyce Mfg. Co. Ltd.	14.01.2011	13.01.2012	85%	BNP, Dewas	
10	Spray Bar Assembly for Intaglio Color's 8 M/c at BNP, Dewas	-	Euro 60,012	-	180/BNP/P/SP/FRN/INT/2010(2)	M/s KBA NotaSys, Switzerland	30.07.2011	09.12.2011	90%	BNP, Dewas	
11	Spares for Overhauling of Super Orlof Intaglio Machine No. 63401814 & 63401817 Counting Machine at BNP, Dewas	-	Euro 8,50,000	-	72/BNP/P/FRN/SOI/2010/Overhauling Dated 09/03/2012	M/s KBA NotaSys, Switzerland	09.3.2012	30.11.2012	0%	BNP, Dewas	
12	Spares for Nota Save Machine & Plastiorata Machine at BNP, Dewas		Euro 70680	-	151/BNP/P/Elle/3827/2010/L/TE/257	M/s NotaSys S.A., Switzerland	30.05.2012	30.09.2012	0%	BNP, Dewas	

The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR

[Signature]
CVO (I/C)
SPMCIL

5/14

SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED
16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi – 110 001.

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING JUNE 2012
STORE PURCHASE (Rs. 2 Crores & above)


S. No.	Name of works & location	Estimated cost	Tendered cost	% above /below Sch. Of rates applicable	Agreement No.	Agency	Date of commencement	Time of completion	Phy. Progress in %	Name E-in-C with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	
1	Option Order for Supply of 25% of 15000 MT (i.e. 3,750 MT) FSS Coils	—	Rs. 3951.76 Lacs	—	109(5)/GMK/FSS coils/11-12/1887 dated 15.02.2012	M/s JSL Limited, Jindal Centre, Delhi	March'12	May'12	100%	Officer (F&A), IGM, Kolkata	
2	Option order for Supply of 25% of 11000 MT (i.e. 2,750 MT) FSS Coils	—	Rs. 2897.96 Lacs	—	109 (5)/IGMK/FSS Coils/11-12/1888 dated 15.02.2012	M/s SALEM SAIL STEEL, Delhi	April'12	June'12	60%	Officer (F&A), IGM, Kolkata	

CVU (JK)

— Contd. —

3	Quickset Intaglio Inks 122060 Kg by CNP, Nashik.	Rs. 1367.14 Lacs	Rs. 1367.14 Lacs + taxes, Freight, Insu. & Octroi	---	N-111 dated 27.07.2010	M/s Sicpa India Limited, New Delhi	August, 2010	Dec-10	100.00%	CNP	
4	Supply, installation, testing and commission of IP surveillance system at CNP, Nashik	Rs 1637.07 Lacs	Rs 1637.07 Lacs	-	Contract no. N-277 dated 14 01-11	M/s Godrej & Boyce Mfg. Co. Ltd., Pune	24-12-10	23-12-11	98%	CNP	
5	Supply of OVI Inks 1937.5 kgs at CNP, Nashik	Rs. 2632.73 Lacs	Rs. 2632.73 Lacs		Suuply Order No. N-230 dated 08.03.2012	M/s Sicpa India Limited, New Delhi	08.03.2012	07.02.2013	54.19%	CNP	
6	Mini finishing System at CNP, Nashik	Rs 1400 Lacs	132000 Euro	-	SO No. N-8 dated 24.04.2012	M/s GTS GmbH, Germany	24.04.2012	23.04.2012	0%	CNP	
7	Wiping Cylinder -10 Nos at CNP, Nashik	Euro 405000	Euro 405000	-	SO No. 13 dated 28.04.2012	M/s KBA Nota Sys SA, Switzerland	30.06.2012	25.12.2012	0%	CNP	

- Contd (3) -


CAD (JLR)

8	Cotton Fabrics based passport cover Material in Dark Blue Shade 15 lakhs sheets, ISP Nashik a) 182 x 164 b) 580 x 810 c) 187 x 265- 3450000 sheets d) 580 x 810 - Light Blue 25000 sheets e) Lemon Yellow 1500 sheets f) White 1500 sheets g) Sky Blue 1200 sheets	Rs. 4497.15 Lacs	-	441/SY-15-20 (117)/2009 dated 07-01-2010	M/s. Teknxt International Nashik	April, 2010	Sheets in lakhs-1.5 in july 2010 1.5in Oct 10 1.5in Jan.2011 1.5in April 2011 1.5in July 2011 1.5in OCT. 2011 1.5in JAN 2012 1.5in April 2012	a) 100% b) 99% c) 100 % d) 100% e) 100% f) 100 %	W.M. ISP Nashik	
---	--	------------------	---	--	----------------------------------	-------------	---	--	-----------------	--

- Contd (4) -

CVD (Ile)

9	Cylinder mould three dimensional multi tonal water marked chemically sensitized paper in sheet form of 880 mm x 640 mm. 85 GSM N.J. Paper 1500 MT, at ISP Nashik		Euro 67,33,890/- Rs. 6,243.88 Lacs		16/PR-63- NJ-2008 dt. 09.02.10	M/s Radece papier, Slovenia.	Pilot Batch of 10 ream by 15-03- 10	200MT In April 2010 MT in July 2010 200MT.in Nov 2010 200MT.in April 2011 200MT in August 2011 200MT.in Dec 2011 200MT Feb 2012	100%	W.M. ISP	
10	Sensitised Dandy Roll Gummed Supercalndered Security Paper at ISP, Nahsik a) Reel form b) Sheet form	Rs. 2,300 Lacs	US Dollars 35,90,715 (Rs 2,349.71 Lacs)		14/PR-65- III/2009 dated 14.11.2011	M/s P.T. Pura Baruama, Indonesia	08.12.201 1	31-08-12	a) 100% b) 46%	ISP, Nashik	

82
END (10)

- Contd of 5 -

11	one line Ptg. M/CS at BNP, Dewas	-----	Euro26397 5351.42	-----	146/BNP/p /Purchase/ Online/1/ 08/GT dated 6 th May 2010	M/s KBA Giori, Switzerland	6 th May 2010	05.05.11	95%	GM, BNP, DEWAS	
12	Online Inspection System for CNP & BNP by BNP, Dewas	Rs. 350 Lacs	Rs.222 Lacs	-	81/BNP/P/I mp/2010/G T (On line Numbering Inspection system/re- tender 19/3/11	M/s Lucid Imaging Pvt. Ltd., Bangalore	19.03.201 1	CNP by 05/09/11 BNP by 14/06/11	50%	GM, BNP, Dewas	CTE Type Inspectio n conducte d & report submitte d to CVC.
13	3822.5 kg OVI inks, at BNP, Dewas	-	Rs. 5194.13 Lacs	-	39/BNP/P/I nks/2011/1 2/OVI, dated 06.02.2012	M/s. Sicpa India	06.02.201 2	25.11.201 2	31.40%	GM, BNP, DEWAS	

ENO (I/c)

- Cont p 6 -

14	ENC System at BNP, Dewas	-	Euro 590100	-	182/BNP/P /IMP/2010- GT/(ENC)/O 3 (Vol. IV) dated 30.07.2011	M/s. Paul Leibinagar GmbH	30.07.201 1	17.01.201 2	100%	GM, BNP, DEWAS	
15	4000 MT NB Coils at IGM, Mumbai	Rs. 19142 Lacs	Rs. 19422.92 Lacs	—	IGM- M/GT/NB Coils/CCC/2 010 dated 21/4/2011	Consolidated Coin Company Pvt. Ltd.	21.04.201 1	15.02.12 (Extended till 30.04.201 2)	95%	CGM, IGM, Mumbai	
16	3000 MT NB Coils at IGM, Mumbai	Rs 14356.5 Lacs	Rs 14224.95 Lacs		IGM- M/GT/NB Coils/MAL- 2011 dt. 21.10.2011	Mittal Appliances Limited	21.10.201 1	20.08.12	82%	CGM, IGM, Mumbai	
17	1000 MT Of NB Coils at IGM, Mumbai	Rs 4855.73 Lacs	-		XVI-1/Ni. Br./Coils/ 257/Coin/2 012 dt. 01.06.2012 under Option clause	M/s Consolidated Coin Company Pvt. Ltd., New Delhi	01.06.201 2	15.03.201 3	14%	CGM, IGM, Mumbai	

- Cont. p 7 -

6
CNO (110)

18	Supply of Polyvinyl alcohol, at SPM, Hoshangabad	-	Rs 193.20 Lacs	-	22(111)/(A)/PVA/10-11/S.O/620 dated 18.03.2011	M/s Arrow Coated Products Ltd., Mumbai	Jan, 2011	15.12.2011	100%	P.O., SPM, Hoshangabad	CTE Type Inspection conducted & report submitted to CVC.
19	Supply of NJSP Security Thread at SPM, Hoshangabad	Rs 275.22 Lacs	Rs 174.60 Lacs		20(NJSP-ST)/2012-13/P.O. 4500002394 dated 28.05.2012	M/s Security Products Pvt. Ltd.	09.05.2012	30.09.2012	40%	P.O., SPM, Hoshangabad	
20	Supply of NJSP Security Thread at SPM, Hoshangabad	Rs 275.22 Lacs	Rs 174.60 Lacs		20(NJSP-ST)/2012-13/P.O. 4500002396 dated 28.05.2012	M/s Aristocraft International Pvt. Ltd.	09.05.2012	30.09.2012	40%	P.O., SPM, Hoshangabad	
21	Supply of Magnetic Thread at SPM, Hoshangabad	Rs 601.48 Lacs	Rs 539.16 Lacs		20 (Magnetic-ST)/2012-13/P.O. 45000002392 dated 28.05.12	M/s Security Products Pvt. Ltd.	01.05.2012	30.09.2012	90%	P.O., SPM, Hoshangabad	

16
CVO (III)

- Contd (8) -

22	Supply of Magnetic Thread at SPM, Hoshangabad	Rs 601.48 Lacs	Rs 539.16 Lacs		20 (Magnetic-ST)/2012-13/P.O 450000023 89 dated 28.05.12	M/s Aristocraft International Pvt. Ltd.	01.05.2012	30.09.2012	75%	P.O., SPM, Hoshangabad	
23	Procurement of Rs 10 Bimetallic Coin blanks by IGM, Noida	Rs 24,825 Lacs	Rs 24,825 Lacs	-	NM/220/I/02/2011-PUR (MAL)	M/s Mittal Appliances Limited, Indore	14/12/2011	13/10/12	53.00%	AO (P), IGM, Noida	
24	Procurement of Rs 10 Bimetallic Coin blanks by IGM, Noida	Rs 12,413 Lacs	Rs 12,413 Lacs	-	NM/220/I/02/2011-PUR (PS)	M/s Poongsan Corporation Seoul, Korea	21/12/2011	20/10/12	0%	AO (P), IGM, Noida	
25	Procurement of Rs 10 Bimetallic Coin blanks by IGM, Noida	Rs 12,413 Lacs	Rs 12,413 Lacs	-	LOI No. NM/220/I/02/2011-PUR/1300	M/s Consolidated Coin Company Pvt. Ltd., New Delhi	16/11/2011	15/09/12	10%	AO (P), IGM, Noida	

- Contd (5) -

CVV (File)

26	Procurement of Rs 10 Bimetallic Coin blanks - option order by IGM, Noida	Rs. 4,034 Lacs	Rs. 4,034 Lacs	-	NM/220/I/05/2011-PUR/1253	M/s Mittal Appliances Limited, Indore	11.11.2011	10.10.12	43%	AO (P), IGM, Noida	Option order against agreement No. NM/220/I/1/2010-PUR(MAL) dt. 02.02.2011
27	Supply of 450 MT Buff Pulp board in reels for printing post cards of 205 GSM at SPP, Hyderabad	Rs 289 Lacs	Rs 259 Lacs	-	P-2012-20/952 07.06.2012	M/s Badruka Exim Pvt. Ltd, Hyderabad	07.06.2012	21.10.2013	0%	PO, SPP, Hyderabad	

The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR.


CVO (I/C)
SPMCIL

14/13

SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED
16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi – 110 001.

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING JUNE 2012

HORTICULTURE WORKS (Rs. 2 Lacs & above)

S. No.	Name of works & location	Estimated cost	Tendered cost	% above /below Sch. Of rates applicable	Agreement No.	Agency	Date of commencement	Time of completion	Phy. Progress in %	Name E-in C with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	
1	Horticulture works-AMC for a period of three years w.e.f. 01.02.2012 at IGM Kolkata	---	Rs 23.11 Lacs (for three years)	---	PT-200 (11-12) dated 05.01.2012	M/s HESCO, Kolkata	01.02.12	31.01.15	14.00%	Security Inspector, IGM Kolkata	
2	AMC for Horticulture works at BNP, Dewas	-	Rs 19.66 lacs	--	142/BNP/P /horticulture/10-11/11	M/s Garden Services, Indore	11.05.12	10.05.13	36.11%	BNP, Dewas	

The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR.


CVO (I/C)
SPMCIL

15/12


SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED
16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi – 110 001.

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING JUNE 2012

MEDICAL EQUIPMENT (Rs. 1 Crore & above)

S. No.	Name of works & location	Estimated cost	Tendered cost	% above /below Sch. Of rates applicable	Agreement No.	Agency	Date of commencement	Time of completion	Phy. Progress in %	Name E-in C with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	
-----NIL-----											

The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR.


CVO (I/C)
SPMCIL

18/13

SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED


16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi – 110 001.

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING JUNE 2012

CONSULTANCY (2 largest value contracts)

S. No.	Name of works & location	Estimated cost	Tendered cost	% above /below Sch. Of rates applicable	Agreement No.		Date of commencement	Time of completion	Phy. Progress in %	Name E-in C with address	Remarks
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	
1	Program Management for ERP implementation, at CHO, Delhi	---	Rs.214.49 Lakhs	---	Dated 27-03-08	PwC	25-02-09	25-05-10, extended to 25th June, 2012	95%	GM (IT), CHO, Delhi	---
2	ERP implementation, at CHO, Delhi	---	Rs.2829.7 Lakhs	---	Dated 17-04-09	Satyam Computer Services Limited	03 Feb, 2009	3-Feb-14	70%	GM (IT), CHO, Delhi	---
3	Consultancy Services for Paper Machine at SPM, Hoshangabad	---	Rs. 450 Lacs	---	19(54)/R&D/NPM/C consultant dated 01.03.11	M/s DCPL, Kolkata	11/4/2011	10 Feb' 2013	25%	Officer (Material), SPM, Hoshangabad	

The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR.


CVO (I/C)
SPMCIL


17/13

SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED
16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi – 110 001.

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING JUNE 2012
SERVICE CONTRACTS (2 largest value contracts)

S. No.	Name of works location	Estimated cost	Tendered cost	% above /below Sch. Of rates applicable	Agreement No.	Agency	Date of commencement	Time of completion	Phy. Progress in %	Name E-in C with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	
1	Website development and Maintenance, CHO, Delhi	-	Rs 39.23 Lacs	-	20.11.09	M/s Infogain India (P) Ltd.	01.12.09	30-11-12	90%	GM (IT), CHO, Delhi	
2	Maintenance of accounts related to provident fund under the employees provident fund act, Delhi	-	Rs. 140/- Lacs + 10.00,000	-	Contract no.1 dated 09-02-10	M/s Sushil Jeetpuria & Co	22-02-10	22.02.12 (extended for three months till 30.06.12)	100%	DGM. (Finance), CHO, Delhi	
3	Supply of Contractual labour at BNP, Dewas		Rs83.74 Lacs	-	183/BNP/R/144/2010	M/s NH Infomedia Pvt. LTd, New Delhi	30.07.11	July, 2012	91.66%	CCO/ CE, BNP, Dewas	

The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR.


 CVO (I/C)
 SPMCIL


18/13

SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED
16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi – 110 001.

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING JUNE 2012
SUPPLY OF MEDICINES (4 largest value contracts)

S. No.	Name of works & location	Estimated cost	Tendered cost	% above /below Sch. Of rates applicable	Agreement No.	Agency	Date of commencement	Time of completion	Phy. Progress in %	Name E-in C with address	Remarks
1	2	3	4	5	.6.	7	8	9	10	11	
1	Supply of Medicines at ISP Hospital		RS 1.98 Lacs		39/HSP-65/2012 dt. 08.06.2012	M/s TRIO Pharma, Nashik	08.06.2012	15.07.2012	100%	CMO, ISP, Hospital	
2	Supply of Medicines at ISP Hospital		RS 1.14 Lacs		69/HSP-71/2012 dt. 15.06.2012	M/s Empia Pharma Pvt. Ltd., Mumbai	15.06.2012	25.07.2012	0%	CMO, ISP, Hospital	
3	Supply of Medicines at ISP Hospital		Rs 1.03 Lacs		43/HSP-31/2012 dt. 08.06.2012	M/s Empia Pharma Pvt. Ltd., Mumbai	08.06.2012	15.07.2012	100%	CMO, ISP, Hospital	
4	Supply of Medicines at ISP Hospital		Rs 0.78 Lacs		45/HSP-16/2012 dt. 08.06.2012	M/s Sheetal Pharma, Pvt. Ltd., Mumbai	08.06.2012	15.07.2012	0%	CMO, ISP, Hospital	

The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR.


CVO (I/C)
SPMCIL