

भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड  
SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED

16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16<sup>th</sup> Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001.

मार्च, 2021 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING MARCH 2020

(श्रेणी 1: सिविल कार्य (₹ 5 करोड़ तथा उससे ज्यादा)/CATEGORY-1 : CIVIL WORKS (Rs 5.00cr and above)

क्र.सं./ S. No.	कार्यो एवं स्थान के नाम/Name of works & location	अनुमानित लागत/E st. Cost	निविदा लागत/ Tend. Cost	अनुसूची का मोल % ज्यादा या कम/ % above /below Sch. Of rates applicab le	समझौता संख्या/Agreem ent No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of commen- cement	कार्य समाप्ति की तिथि/ Date of Completi on	वास्तविक प्रगति %/ Phy. Progre- ss In %	ई.एच.सी. का नाम पते सहित Name E-in-C with address	टिप्पणी/Remark s
1	2	3	4	5	6	7	8	9	10	11	12
1	Comprehensive Maintenance of residential and Non-residential buidings at BNP, Dewas for a period of one year	388 lacs	388 lacs	-	BNP/P/Engg/CPWD/(9)/2019	CPWD	01.02.2020	31.01.2021	20%	DM (Civil)	33% advance payment released as per CPWD manual
2	Annual Contract for Genera; Maintenance in Townships	41.31 lacs	50.62 lacs		4590008682/ dated 09.12.2020	M/s Diamond Electric Co.	09.12.2020	11.10.2021	46%	M (T), IGMM	

संबंधित प्राधिकारियों ने यह प्रमाणित किया है कि निर्धारित मोनाटरी सीमा के अनुसार सभी कार्य/खरीद/परामर्श और सभी अन्य अनुबंधो का तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR



उप मुख्य सतर्कता अधिकारी  
भा.प्र.मु.नि.नि.लि.

भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड  
16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16<sup>th</sup> Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001.

मार्च, 2021 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण


STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING MARCH 2020

(श्रेणी I: टर्नकी कार्य अनुरोध रु 5 करोड़ तथा उससे ज्यादा)/CATEGORY-I: TURNKEY WORKS CONTRACT (Rs 5.00cr and above)

क्र.सं./ S. No.	कार्य एवं स्थान के नाम/Name of works & location	अनुमानित लागत/E st. Cost	निविदा लागत/Tend. Cost	अनुसूची का मूल % ज्यादा या कम/ % above /below Sch. Of rates applicable	समझौता संख्या/Agreement No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of commencement	कार्य समाप्ति की तिथि/ Date of Completion	वास्तविक प्रगति %/ Phy. Progress in %	ई.एस.सी. का नाम पते सहित E-in-C with address	टिप्पणी/Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Design, supply, construction, installation and comm and operation & maintenance for 3 units of 1500 KLD Zero Liquid Discharge (ZLD) at SPM	3540 lacs	2749 lacs	22.33% lower	LOI No. SPM/ZLD/2 366 dated 21.02.19 (PO No. 452000137 9 dated 15.07.19)	M/s Confident Engineering India Pvt Ltd, Coimbatore	22.02.19	Extend with LD upto 30.08.2022	15.00%	nil	NIL

2	Supply, Installation and Commissioning of Shredder and Briquetting machine by SPMH	541 lacs	521 lacs	3.59% lower	452000145 3 dated 24.10.2019	M/s Idea Housing Limited, Ludhiana	24.10.19	31.12.20	96%	nil	nil
---	--	----------	----------	-------------	------------------------------------	------------------------------------	----------	----------	-----	-----	-----

संबंधित प्राधिकारियों ने यह प्रमाणित किया है कि निर्धारित मोनाटरी सीमा के अनुसार सभी कार्य/खरीद/परामर्श और सभी अन्य अनुबंधों का तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR.

  
उप मुख्य सतर्कता अधिकारी  
भा.प्र.मु.मु.नि.नि.लि.

भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड

16<sup>th</sup> मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16<sup>th</sup> Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001.

मार्च, 2021 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING MARCH 2020

(श्रेणी I: भंडार एवं क्रय कार्य (रु 5 करोड़ तथा उससे ज्यादा)/CATEGORY-I : STORES & PURCHASE (Rs 5.00cr and above)

क्र.सं./ S. No.	कार्यो एवं स्थान के नाम/Name of works & location	अनुमानित लागत/E st. Cost	निविदा लागत/ Tend. Cost	अनुसूची का मोल % ज्यादा या कम/ % above /below Sch. Of	समझौता संख्या/Agre ement No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of commen- cement	कार्य समाप्त की तिथि/ Date of Completion	वास्तविक प्रगति %/ Phy. Progre- ss in %	ई.एस.सी. . का नाम पते सहित Name E-in-C with address	टिप्पणी/Remar ks
1	2	3	4	5	6	7	8	9	10	11	12
1	Supply of 2,562.5 MT of FSS Coils at IGM, Kolkata	2764 lacs	2876 lacs	above 4.04%	54/GT-48(15-16)/Repeat/4 31 dated 07.03.2019	M/s JSSL	April, 2019		96.46%	Shri Biplab Basak AM(Mate rials) & CPSO, IGM, Kolkata	
2	Procurement of Multi-Colour Printing Press (Medal/Coin) equipment-2 nos 1 each for IGM Kolkata and IGM Mumbai by IGM, Kolkata	600 Lacs	423.24 Lacs(On FOB basis) total estimated expenditur e will be Rs 557.92 Lacs	below 7.54%	450000951 Dt 31.01.2019	M/s ITW Morlock GmbH	Jan-19	Sep-19	In Progress		
3 (a)	Supply of 2000 MT of FSS Coil by IGM, Kolkata	3127 lacs	2737 lacs	12.45% higher	54/PT-09 (20-21)/SAIL/492	M/s SAIL (1200 MT)	06.02.2021	31.07.2021	25.87%	Shri Nayan	
3 (b)					54/PT-09 (20-21)/JSSL/493 dated 06.02.2021	M/s JSSL (800 MT)	06.02.2021	31.04.2021	95.63%	Sarkar DGM (TO)/ CPSO	

3	Supply, Installation, commissioning, putting into operation and training of electronic upgradation of super orlof machine no 08, sr no 63401814 at BNP, Dewas (MP)	560 lacs	613820 euro (INR 60913108.27 (approx) as per exchange rates as on TEC date i.e. 05.10.18 (01 Euro = Rs. 84.60)	8.59%	4550000993 dated 30.08.19	M/s KBA Notasys SA Switzerland	30.08.19	30.06.20	supply completed. Installation & commissioning not commenced.	GM, BNP	Supply of spares completed. Installation & Commissioning not commenced. 90% Payment of spares released
4	Procurement of CWBN Paper Rs. 500/- deno by BNP, Dewas	2601 lacs	2601 lacs	NA	4500017933	M/s SPM, Hoshangabad	27.05.20	31.03.21	79.00%	CGM, BNP	
5	Procurement of 6500 MT NB coils for IGM-M, IGM-H & IGM-k at IGM-Mumbai.	32301.24 Lacs	35121.76 Lacs	Above 8.73%	IGM-M/ICB/NBCOI/LS/RMI/2019/019 dt 07.02.2019.	Rastriya Metal Industries Limited, Mumbai	25.01.19	31.12.19	100.00%	IGM-M	Procurement taken for CTE type inspection during the year 2020.
6	Procurement of 3250 MT NB coils for IGM-M, IGM-H & IGM-k at IGM-Mumbai.	16150.62 Lacs	17560.88 Lacs	(+) 8.73%	IGM-M/ICB/NBCOI/LS/JSHL/2019/044 dt 30.04.2019.	M.s Jindal Stainless (Hisar) Limited, Haryana	11.03.19	31.03.20	97.63%	GM, IGM-M	
7 (a)	Procurement of 1,20,00,000 sheets of Heat Activated Ultra Violet film by ISP, Nashik	979 lacs	1040 lacs	(+) 6.24%	PO No 4550001027 dated 02.11.2019 84,00,000 sheets	M/s Trautwin GmbH & Co. Kg Germany	10.11.19	10.04.20	100.00%	GM	Excercise Option clause & increase the quantity by 21,00,000 sheets. Total Qty: 1,05,00,000 sheets

7 (b)					PO No 4500017485 dated 05.12.2019	M/s Advance Print Technologies, Dadra Nagar Haveli	26.12.19	26.05.20	100.00%	GM	Excercise Option clause & increase the quantity by 9,00,000 sheets. Total Qty: 45,00,000 sheets
8	Cotton fabric based passport cover material by ISP, Nashik	657 lacs	646 lacs	(-) 1.66%	PO No 4500018491 dated 21.11.2020	M/s Decofix Papers and Tapes, Bangalore	30.10.20	01.06.21	0.00%	SCGM	1st Pilot batch supply of 1000 sheets is found technically unsuitable. Also, PDI carried out at firms work side on 22.12.2020- 23.12.2020 during PDI the material got rejected.
9	Sensitized Dandy Roll All over ashoka pillar watermarked gummed and supercalendered security paper by ISP, Nashik	1411 lacs	1769 lacs (FOR cost)	(+)9.72% (w.r.t. to FOB Cost)	PO No 4550001046	M/s P T Pura Barutama, Indonesia	07.12.19	25.06.20	80.00%	CGM	Nil
10	Procurement of Re-inforced tear and water resistant paper in reel width of 41 CM, 150 GSM qty-100 MT by ISP, Nashik	758 lacs	579 lacs	-23.62% approx	PO No 4500017381 dated 06.11.2019	M/s Beico Industries Private Limited, Mumbai	06.11.19	Extended from 24.03.20 to 15.11.20	100.00%	CGM	NA
11	Upgradation of final machine model No. MK00480 of APMS on PAC basis by ISP, Nashik	Rs. 11.61 lacs	Rs. 12.22 lacs	above 5.16%	PO No. 4520001592 dated 21.07.2020	M/s BW Paper system, Germany	21.07.20	30.06.21	0.00%	CGM	
12	SITC of sheet fed Electronic Sequential/non- sequential (Random Numbering Machine) by ISP, Nashik	Rs. 3.84 crore (FOB Cost)	Rs. 5.93 lacs	above 54.61%	PO No. 4550001050 dated 04.01.2020	M/s Paul Leibinger GmbH & Co. kg, Germany	04.01.20	09.08.20	0.00%	CGM	

13 (a)	Procurement of Cylinder Mould Multi-Tonal Watermarked High rag content specially sized paper in reel width of 41 cms, 100 GSM, Qty: 720 MT by ISP, Nashik	Rs. 16.37 lacs	Rs. 18.35 lacs	above 12.08%	PO No 4550001066 dated 30.05.2020 (504 MT)	M/s PT Pura Barutama, Indonesia	06.07.20	29.09.21	59.00%	CGM	
13 (b)					PO No. 4550001070 dated 20.06.2020 (216 MT)	M/s Joint stock company Goznak, Russia	06.07.20	29.09.21	58.00%	CGM	
14	Purchase of Maplitho Paper with Hot Melt Adhesive (Pressure Sensitive) Coated and Backed with Silicon Coated Glassine Reelase Paper in Reels with Reel width of 44 cms. Qty-400 MT by ISP, Nashik	6.64 lacs	6.37 lacs	(-) 4.05%	PO No 4500018729 dated 28.01.2021	M/s Excellent Sales Systems, Nashik	30.01.2021	29.08.2021	26.00%	CGM	
16	Dual Colour Security Fibre by SPM	969.57 lakhs	969.57 lakhs	0%	4500017710 dated 17.02.2020	M/s Classic Binding Industries, Solan	17.02.2020	24.03.2021	69.00%		Extended upto 15.09.2021 without LD
17 (a)	Cotton Comber by SPM	8619 lakhs	3092 lacs	15.29% lower	4500018304 dated 04.09.2020	M/s P. D. Sekhsaria Trading Co. Pvt. Ltd., Mumbai	04.09.2020	30.10.2021	87.00%		
17 (b)					4500018845 dated 09.03.2021 (under option clause)			09.02.2021	07.06.2021	8.00%	

18 (a)	Bleached Cotton Linter Pulp in flocks form by SPM	1258 lacs	1142 lacs	9.26% lower	LOI No 6000001429 1/BCLP- FF/19- 20/929 dated 08.09.2020	M/s Unity pulp and papers, Itarsi	08.09.20 20	05.07.2021	45.00%		
18 (b)					LOI No 6000001429 1/BCLP- FF/19- 20/930 dated 08.09.2020	M/s Srman Chemical Pvt. Ltd.,Hyderabad	08.09.20 20	05.07.2021	76.00%		
18 (c)					LOI No 6000001429 1/BCLP- FF/19- 20/928 dated 08.09.2020	M/s Sri Sai Baba Cellulose Pvt Ltd., Hyderabad	08.09.20 20	05.07.2021	58.00%		
19 (a)	Bleached Cotton Comber Pulp in sheet form by SPM	40096 lacs for 2000 MT	38784 lacs for 1700 MT (ordered quantity)	13.79% higher	NAC No. 6000013122 /PM5/BCCP- SF/19- 20/1745 dated 21.12.2020	M/s Vikarabad Pulp and Papers Mill Pvt Ltd., Hyderabad	31.12.20	15.06.22	Nil		
19 (b)					NAC No. 6000013122 /PM5/BCCP- SF/19- 20/1744 dated 21.12.2020	M/s Standard trading company, Mumbai	31.12.20	15.06.22	NIL		



19 (c)					NAC No. 6000013122 /PM5/BCCP- SF/19- 20/1746 dated 21.12.2020	M/s Sriman Chemical Pvt. Ltd.,Hyderabad	31.12.20	15.06.22	9.00%		
20 (a)	3mm colour shift security thread by SPM	11349 lacs	12132 lacs	6.91% higher	NAC No. ST/3MM/20 20-21/1739, dated 30.12.2020	M/s Fedrigoni SPA, Italy	30.12.20	26.09.2021	31.00%		
20 (b)					NAC No. ST/3MM/20 20-21/1740, dated 30.12.2020	M/s Crane & Co., INC., USA	30.12.20	26.09.2021	13.00%		
20 (c)					NAC No. ST/3MM/20 20-21/1741, dated 30.12.2020	M/s Aristocraft International Pvt Ltd., New Delhi	30.12.20	26.09.2021	66.00%		
21 (a)	Cotton Comber by SPM	2233 lacs	2404 lacs	7.65% higher	4500018814 dated 25.02.2021	M/s Unity pulp and papers, Itarsi	18.02.21	09.05.2021	69.00%		
21 (b)					4500018815 dated 02.03.2021	M/s Siddharth, Bhopal	18.02.21	09.05.2021	65.00%		
21 (c)					4500018857 dated 13.03.2021	M/s Akshat Cotspin Pvt Ltd. Howrah	18.02.21	09.05.2021	35.00%		

22	Paper Based Taggand along with equipment/ accessories by SPM	Rs 1718 lacs (USD 1913200)	1718 lacs (USD 1913200)	-	4550001093 dated 17.03.2021	M/s Stardust Materials, LLC, Washington (USA)	17.03.2021	28.02.22	NIL		
21	Purchase of RS 10/-Bi-Metallic composite coin Blanks for total quantity of 8500 MT at IGM, Hyderabad(1102.46MPCs)	Rs 51700.59 Lacs	72651.07 Lacs	40.52% above	Agreement No XIV-24-BM CB/PS/20 18/1268, dt:25.08.18	M/s Consolidated Coin Company, New Delhi	25.08.18	31.03.2021	99.00%	DGM (TO), IGMH	
22	Purchase of RS 10/-Bi-Metallic composite coin Blanks for total quantity of 9051MT at IGM, Hyderabad(1173.93 MPCs)	Rs 55052.01 Lacs	77360.57 Lacs	40.52% above	Agreement No XIV-24-BM CB/PS/20 18/1279, dt:28.08.18	M/s Mittal Appliances Ltd.,Indore	28.08.18	31.03.2021	95.40%	DGM (TO), IGMH	
23	Purchase of RS 10/-Bi-Metallic composite coin Blanks for total quantity of 6350MT at IGM, Hyderabad	Rs 38623.39 Lacs	Rs 54274.62 Lacs	40.52 % above	Agreement No XIV-24-BM CB/PS/20 18/1289, dt:30.08.18	M/s Jindal Stainless Steelway Ltd., Gurgoan	30.08.18	31.03.2021	87%	DGM (TO), IGMH	Procurement taken for CTE type inspection during the year 2019.
24	Supply, Erection, Commissioning and Training of Automatic Perorating Machines along with spares consumables, Qty-2 Nos at SPP	610.73 lakhs	199.83 lakhs	67.28% below	4550001045 dated 28.12.2019	M/s E. Bickel Maschinen-und Apparatebau, GmbH, Germany	28.12.2019	27.07.2020	0%	PO, SPP-HYD	PO placed & PDI is due
25 (a)	Design, Manufacturing, Supply, Installation, Commissioning, Training and Performance Testing of two bank note printing and Finishing Lines one each for CNP, Nashik and BNP, Dewas on replacement basis - Tender	200 crores	FOB Price - JPY 648700000.00 FOR CNP Price - Rs.55,81,96,133/-	above 17.5%	Contract No. 1 dt 24.05.19 for Offset Printing Machine	M/s Komori coproation, Japan	From the date of opening of LC	The first machine to CNP, Nashik for pre-dispatch inspection within 35 weeks from	70%	CM (TO)-I	PDI: 02.03.2020 to 06.03.2020 Training: 24.02.2020 to 20.03.2020. CNP has received the machine on 11.09.2020

25 (b)	No. 06/Online dated 14.10.17 by CNP, Nashik		FOB price - JPY 725150000 0.00 FOR CNP Price -  Rs.62,61,7 2,393/-	Contract No. 2 dt. 24.05.19 for Intaglio Printing Machine	M/s Komori coproation, Japan	From the date of opening of LC	the date of issue of LC. The second machine to BNP, Dewas for PDI within 37 weeks from the date of issue of LC. The First & Second machine is to be shipped up to port of	100%	CM (TO)-I	Machine arrived at JNPT, Mumbai on 28.03.2020. Due to complete lockdown in Maharashtra State machine cannot be reached to CNP, Nashik. Machine received at CNP on 27.06.2020
--------	---	--	---	---	---------------------------------	---	--	------	-----------	---

25 (c)	FOB Price - Euro 1516621.0 0 FOR CNP Price - Rs.16,78,27,341/-	Contract No. 3 dt 24.05.19 for wipinh solution preparation, recovery and effluent treatment plant of capacity 3000 liters/hour	M/s GWT Gesellschaft fuer Wasser- Und Waermetechnik GmbH, Austria	From the date of opening of LC	shipment on FOB basis within 9 weeks after pre-dispatch inspection. Complete installation, testing and commissionign and Final acceptance test to be carried out within 90 working days from the date of receipt of he machine at CNP, Nashik and BNP, Dewas respectively.	70%	CM (TO)-I	Received PDI and training schedule from the firm given below: PDI: 09.04.2020 to 14.04.2020, Training: 15.04.2020 to 13.05.2020. But PDI and trainig was not done as Indian Government restricted overseas travel due to worldwide spread of novel corona virus. PDI to be conducted through vide conferencing at CNP on 27th July to 31st July, 2020. Training will be conducted at CNP during Installation.
25 (d)	FOR Price - Euro 5870460.0 0 FOR CNP Price - Rs. 65,46,10,588/-	Contract No. 4 dt 28.05.2019 for Numbering Machine	M/s. KBA Notasys S.A., Switzerland	From the date of opening of LC		70%	CM (TO)-II	Received PDI and training schedule from the firm given below: PDI:17.02.20220 to 21.02.2020, Training: 13.01.2020 to 07.02.2020. Training completed as per

25 (e)		FOB Price - JPY 394830000 .00 FOR CNP Price -  Rs.34,29,0 3,259/-	Contract No. 5 dt 22.05.2019 for Finishing Machine	M/s Uno Seisakusho Co. Ltd., Japan	From the date of opening of LC	90%	CM (TO)- II	Received PDI and training schedule from the firm given below: PDI: In the week of 20 April (in CW 17), Training: 30.03.2020 to 24.04.2020. But PDI and trainig was not done as Indian Government restricted overseas travel due to worldwide spread of novel corona virus. PDI conducted through vide conferencing. Shipment on FOB expected by 01.10.2020
--------	--	--	--	--	---	-----	----------------	---

26	Design, Manufacturing, Supply, Installation, Commissioning, Training and Performance Testing of two bank note printing and Finishing Lines one each for CNP, Nashik and BNP, Dewas on replacement basis - Tender No. 06/Online dated 14.10.17 by CNP, Nashik	53.5 crores	FOB price - JPY 72510000.00 FOR CNP Price - Rs. 62,61,72,393/-	17.00%	Contract No. 6 dt 24.05.2019 for Finishing Machine	M/s Komori coproation, Japan	From the date of opening of LC	The first machine to CNP, Nashik for pre-dispatch inspection within 36 weeks from the date of issue of LC. The second machine to BNP, Dewas for PDI within 38 weeks from the date of issue of LC. The First & Second machine is to be shipped up to Port of Shipment on FOB basis within 9 weeks after PDI. Complete installation and testing and commissioning and FAT to be carried out within 90 working days from the date of receipt of machine at CNP & BNP respectively.	70%	CM (TO)-I, CNP	Received PDI and training schedule from the firm given below: PDI: 13.04.2020 to 17.04.2020, Training: 30.03.2020 to 24.04.2020. But PDI and training was not done as Indian Government restricted overseas travel due to worldwide spread of novel corona virus. PDI will be conducted through vide conferencing and training to be conducted at CNP during Installation. The Shipment on FOB expected by end of October
----	--	-------------	--	--------	--	------------------------------	--------------------------------	---	-----	----------------	---


27	Tender No. 02/Numbering machine dated 22.10.2018 for design, manufacture, supply, installation, testing and commissioning of one number of numbering machine with on-line varnish coating facility at CNP, Nashik	54.13 crores	FOR price in JPY 719500000 FOR CNP Price - 618129174 /-	above 14.2%	Contract No. 01/2020-21 dated 06.10.2020 for numbering machine	M/s Komori coproation, Japan	From the date of opening of LC	The machine to CNP, Nashik for pre-dispatch inspection within 38 weeks from the date of issue of LC. The machine is to be shipped up to Port of Shipment on FOB basis within 9 weeks after PDI. Complete installation and testing and commissioning and FAT to be carried out within 90 working days to be started within 30 days from the receipt of hte machine at CNP, Nashik.	0%	AGM, CNP	
29 (a)	Procurement of 800 Mpcs (6832 MT) of Rs. 20 bimetallic coin blanks by IGM, Noida	54813 lakhs	56465 lakhs	15.23%	LOI No. NM/220/I/73 (Part-I)/2019-Pur (3C)/2182 dated 01.02.2020 for Supply of 2250 MT (263.47 MPCS)	M/s Consolidated Coin Company, New Delhi	13.02.2020	31.01.2021	76.17% received against total tendered quantity	DK Dhillor, Mgr (Tech)	

29 (b)					LOI No. NM/220/I/73 (Part-I)/2019-Pur (JSS)/2183 dated 01.02.2020 for Supply of 2275 MT (266.39 MPCS)	M/s Jindal Stainless Steelway Ltd., Gurgaon	13.02.2020	31.01.2021		
29 (c)					LOI No. NM/220/I/73 (Part-I)/2019-Pur (JSS)/2184 dated 01.02.2020 for Supply of 2307 MT (270.14 MPCS)	M/s Mittal Appliances Ltd., Indore	13.02.2020	31.01.2021		
30 (a)	Option Order for Procurement of Rs. 5 NiBr Coin blanks by IGM, Noida	98.73 cr	110.76 cr	12.15% above	1. LOI No. NM/220/I/75/2020 - Pur (3C) dated 04.11.2020 for supply of 148.4 MT	M/s Consolidated Coin Company, New Delhi	01.12.2020	20.03.2021	62% received against total tendered quantity	D K Dhillor, Mgr (Tech)
30 (b)				2. LOI No. NM/220/I/75/2020-Pur (MAL) dated 04.11.2020 for Supply of 111.30 MT	M/s Jindal Stainless (Hisar) Ltd., Gurgaon	01.01.2021	20.03.2021			



30(c)					3. LOI No. NM/220/I/75/2020-Pur (MAL) dated 04.11.2020 for Supply of 111.30 MT	M/s Mittal Appliances Ltd., Indore	01.01.2021	20.03.2021		
31(a)	Procurement of Rs. 2 FSS coin blanks by IGM, Noida	63.46 cr	72.42 cr	12.37% above	LOI No. NM/220/I/52/2020-Pur (SAIL)/1033 dated 07.01.2021 for Supply of 2035 MT	M/s Steel Authority of India, Delhi	07.01.2021	31.10.2022	NIL	D K Dhillor, Mgr (Tech)
31(b)					LOI No. NM/220/I/52/2020-Pur (SAIL)/1034 dated 07.01.2021 for Supply of 2035 MT	M/s Jindal Stainless Steelway Limited, Haryana	07.01.2021	31.10.2022	80% received from M/s JSSL	

संबंधित प्राधिकारियों ने यह प्रमाणित किया है कि निर्धारित मोनाटरी सीमा के अनुसार सभी कार्य/खरीद/परामर्श और सभी अन्य अनुबंधों का तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR

  
 उप मुख्य सतर्कता अधिकारी  
 भा.प्र.मु.मु.नि.नि.लि.

भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड  
SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED

16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16<sup>th</sup> Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001.

मार्च, 2021 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING MARCH 2021

(श्रेणी I: पी पी पी : सार्वजनिक सहकारिता (लागत/राजस्व मूल्य) [₹ 5 करोड़ तथा उससे ज्यादा/CATEGORY-I : PPP -PUBLIC PRIVATE PARTNERSHIP (COST/REVENUE VALUES) (Rs 5.00cr and above)]

क्र.स./ S. No.	कार्यो एवं स्थान के नाम/Name of works & location	अनुमानित लागत/ Est. Cost	निविदा लागत/ Tend. Cost	अनुसूची का मूल % ज्यादा या कम/ % above /below Sch. Of rates applica ble	समझौता संख्या/ Agreeme nt No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of commen- cement	कार्य समाप्ति की तिथि/ Date of Comple tion	वास्तवि क प्रगति %/ Phy. Progre -ss in %	ई.एस.सी . का नाम पते सहित Name E-in-C with addres s	टिप्पणी/ Remarks
1	2	3	4	5	6	7	8	9	10	11	12

संबंधित प्राधिकारियों ने यह प्रमाणित किया है कि निर्धारित मोनाटरी सीमा के अनुसार सभी कार्य/खरीद/परामर्श और सभी अन्य अनुबंधों का तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR

उप मुख्य सतर्कता अधिकारी  
भा.प्र.मु.मु.नि.नि.लि.

भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड  
SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED

16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16<sup>th</sup> Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001.

मार्च, 2021 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण


STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING MARCH 2021

श्रेणी I: माल/स्क्रैप/भूमि की बिक्री (₹ 5 करोड़ तथा उससे ज्यादा)/CATEGORY-I : SALE OF GOODS /SCRAP/LAND [Rs 5.00cr and above]

क्र.सं./ S. No.	कार्यों एवं स्थान के नाम/Name of works & location	अनुमानित लागत/E st. Cost	निविदा लागत/ Tend. Cost	अनुसूची का मोल % ज्यादा या कम/ % above /below Sch. Of	समझौता संख्या/Ag reement No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of commen -cement	कार्य समाप्ति की तिथि/ Date of Comple tion	वास्तवि क प्रगति %/ Phy. Progre -ss in %	ई.एस.सी. का नाम पते सहित Name E-in-C with addres s	टिप्पणी/Remar ks
1	2	3	4	5	6	7	8	9	10	11	12
1	Ni Brass Scissel (100 MTS) by IGM, Hyderabad	503 lacs	456 lacs	9.34% below	E-Auction No. MSTC/HYD/In dia Government Mint/13/Hyde rabad/20- 21/19930 opened on 25.11.2020	M/s Consolidated Coin Company	08.01.2021	09.01.2021	100%	CGM	
2	Pure Copper (100 Mts) by IGM, Hyderabad	600 lacs	578.25 lacs	3.63% below	E-Auction No. MSTC/HYD/In dia Government Mint/16/Hyde rabad/20- 21/21056 opened on 11.12.2020	M/s Gangaram Mohanlal Mittal & Sons	18.01.2021	06.02.2021	100%	CGM	

	200 MT NB Scissel Coils by IGM, Mumbai	986.548 lacs	946 lacs	below 4.11%	Auction Ref No MSTC/WRO/S PMCIL Mumbai/15/ Mumbai/20-21/22181 dated 15.12.20	Rohit & Co., Ahmedabad	26.12.20	06.01.21	100%	CGM	
	160 MT NB Scissel Coils by IGM, Mumbai	835.84 lacs	794.40 lacs	below 4.96%	Auction Ref No MSTC/WRO/S PMCIL Mumbai/15/ Mumbai/20-21/30114 dated 15.12.21	Consolidated Coin Company, Faridabad	27.02.21	01.03.21	98.87%	CGM	Balance qty not delivered due to non-availability of material.
3	Waste Soiled/Sweaping/ Proof Covers etc Qty - 30 Mt by SPP	Rs. 105000 (Reserve Price 3500 Per MT)	Rs. 102090 (Sale Price 3403 Per MT)	(-) 2.77%	MSTC/HYD/19-20/524 dated 13.08.19	M/s M. B. Govinda Raj, Hyderabad	13.08.2019		100.00%	PO/SPP/ HYD	Lifting of Material is under process
4	Waste HDPE Bags, Nylon Strips Plastic Plugs Qty - 2 MT by SPP	Rs. 40000/- (Reserve Price 20000 Per MT)	Rs. 60,662/- (Sale Price 30331 Per MT)	(+) 51.65%	MSTC/HYD/18-19/1014 dated 27.11.18	M/s Sri Satya Sai Enterprises, Hyderabad	27.11.2018		45%	PO/SPP/ HYD	Lifting of Material is under process

संबंधित प्राधिकारियों ने यह प्रमाणित किया है कि निर्धारित मोनाटरी सीमा के अनुसार सभी कार्य/खरीद/परामर्श और सभी अन्य अनुबंधों का तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR

  
 उप मुख्य सतर्कता अधिकारी  
 भा.प्र.मु.मु.नि.नि.लि.

भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड  
SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED

16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16<sup>th</sup> Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001.

मार्च, 2021 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING MARCH 2020

(श्रेणी II: इलेक्ट्रिकल/यांत्रिक कार्य/सेवा अनुबंध/इन्सट्रुमेंटेशन/टेलीकम्युनिकेशन/श्रम शक्ति आपूर्ति इत्यादि [रु 1 करोड़ तथा उससे ज्यादा]/CATEGORY-II

: ELECTRICAL/MAINTENANCE WORKS/MAINTENANCE/SERVICE CONTRACTS including

ELECTRONICS/INSTRUMENTATION/TELECOMMUNICATION/MANPOWER SUPPLY etc. (Rs 1.00cr and above)

क्र.सं./S. No.	कार्य एवं स्थान के नाम/Name of works & location	अनुमानित लागत/Est. Cost	निविदा लागत/Tend. Cost	अनुसूची का मोल % ज्यादा या कम/% above /below	समझौता संख्या/Agreement No.	एजेंसी/Agency	कार्य प्रारंभ की तिथि/Date of commencement	कार्य समाप्ति की तिथि/Date of Completion	वास्तविक प्रगति %/Phy. Progress in %	ई.एस.सी. का नाम पते सहित Name E-in-C with	टिप्पणी/Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Outsourcing of 145 persons for BNP Factory Dewas	Rs 337.58 lakhs	Rs 337.58 lakhs	Nil	4590008816	M/s Carewell Allied Services, North Barrkpore WB	01.03.2021	31.03.2022		Manager(HR), BNP, DEWAS	
2	Engagement of an agency to provide SAP certified Manpower at IT, corporate office	Rs. 336.02 Lacs	Rs. 336.02 Lacs	-	F.No SPMCIL/IT/6 1/18/4857 Dated 28.11.18	JK techno soft pvt ltd	01.05.19	30.04.21	95%	Mr Sunil Tiwari, DGM(IT)	Procurement taken for CTE type inspection during the year 2020.

3	MPLS Single Line connectivity at IT, corporate office	115 lacs	3 years		SPMCIL/IT/12 A-HW/10 Vol/XI/2018 dated 21.02.18	Power Grid Corporation	23.08.18 LOI	3 year from 15.01.2019	75%	Mr Sunil Tiwari, DGM(IT)	Service
4	Sify MPLS Connectivity Secoundry by IT, CHO	147 lacs	5 years		4590008179	125332 Sify Technologies Limited				Mr. Ram Sahai Goojar, DGM (IT)	Service
5	Hardware AMC (24*7, 4 Hr res. Wuth DMR), IT, CHO	116.44 lakhs	1 year		4570001474	HP Enterprises	31.01.2020	30.01.2021	100%	Mr. Ram Sahai Goojar, DGM (IT)	
6	Supply of Manpower for handling DC, DRC, Cond	117.56 lakhs	117.56 lakhs		4500017946	Aforeserce.com Limited	10.05.2020	09.05.2021	80%	Mr. Ram Sahai Goojar, DGM (IT)	
7	Contracts Hiring of Manpower Services by HR, corporate office	-	37244909		CHO(HR)/Admn/351-18/5940 Dt 11.01.2019	M/s Black Cat Securitas & Allied Service	01.02.19	31.01.21	95.83%	Ms Renu Bhasin, Dy Manager(H R & Cord.)	
			111940306		CHO(HR)/Admn/35/18/5940 Dt 11.01.2019		01.02.21	31.07.21	33.33%		extended for 6 more months

8	Emplanement of Advertising Agencies by HR, corporate office.		100 Lacs	-	CHO(HR)/CS R/28/01/439 1 Dt 30.10.2019 CHO(HR)/CS R/28/01/439 0 Dt 30.10.2019 CHO(HR)/CS R/28/01/419 0 Dt 30.10.2019	M/s Shalini Publicity & Creative Pvt Ltd. M/Pamm Advertising and Marketing M/s Sharad Advertising Pvt Ltd	30.10.18	29.10.20	continue process	Ms Renu Bhasin,Dy Manager(H R & Cord.)	
9	Hiring of Vehicles for official use by HR, Corporate Office	-	As per work order 172.82 Lacs	NIL	SPMCIL/HQ/36/07/2430 dt 27.07.2017	M/s Amar Tourist Taxi Service.	01.08.20	31.07.21	41.66%	Mr Prakash Kumar, DM(HR)	Work extended for one year
10	Replacement of existing sub-station at IGM, Noida	333.28 lacs			NM/CPWD/2018-19/21/ 1060 dated 13.08.19	EE(E ), Faridabad Central electric division, CPWD, Faridabad			0.00%	S S Balani, DM (TS)	Sanction conveyed. Tender yet to be finalized by EE (Electrical), Hondon Central Electrical Division, CPWD, Ghaziabad

11	Transportation of Security Consignments in full truck load to various stations throughout India (26 stations) in 5 MT closed trucks for one year bt SPP	137.88 lacs	137.88 lacs	NIL	4590008626 dated 13.11.2020	M/s Department of Posts, Hyderabad	13.11.2020	12.11.2021	14.40%	PO/SPP/HY D	Service in Progress
13	Hiring of Manpower on temporary basis to work in the office/factory Qty: 190 Persons for a period of 06 months by SPP, Hyderabad	317.47 lacs	317.47 lacs	NA	4580001264 dated 29.08.2020	M/s National Informatics Centre Service, Delhi	01.09.2020	28.02.2021	100.00%	PO/SPP/HY D	Service in Progress
	Hiring of Manpower Outsourcing Services for Admin-39 persons for a period of one year by SPP, Hyderabad	141.82 lacs	134.98 lacs	(-) 4.82%	GEMC-116877 46015719, dated 26.02.2021	M/s Supreme Facility Management Services, Hyderabad	05.03.2021	04.03.2022	NIL	PO/SPP/HY D	Service in Progress



	Engaging an agency for operation and maintenance of WTP/ETP Plant at SPMH	159 lacs	169 lacs	6.58% higher	NAC No 6000014777 / Lab/WTP/ETP/748/434 4 dated 16.03.2021	M/s Wright Human Resource Solutions Pvt, Bhopal	26.03.21	25.03.22	NIL		
	Hiring of 98 persons by IGM, Hyderabad	289.21 lacs	288.99 lacs	0.08% below	PO No. 4590008790 dated 15.02.2021	M/s Nakshatra Housekeeping Services, Kadapa	11.01.2021	10.01.2022	22.00%	DGM (HR)	
14	Manufacturing & Supply of Quaternary Silver Alloy Blanks, IGMK	199 lacs	195 lacs	2.07%	4560000003 8 dated 16.12.19	M/s MMTC-PAMP India Pvt Ltd	December, 2019	July, 2020	In Progress	Shri Nayan Sarkar, MM (TO), IGMK	

संबंधित प्राधिकारियों ने यह प्रमाणित किया है कि निर्धारित मोनाटरी सीमा के अनुसार सभी कार्य/खरीद/परामर्श और सभी अन्य अनुबंधों का तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/The concerned authorities have certified that all the works /purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR

*स्वीकृत तिवाह*

उप मुख्य सतर्कता अधिकारी  
भा.प्र.मु.मु.नि.नि.लि.

भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड  
SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED

16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16<sup>th</sup> Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001.

मार्च, 2021 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING MARCH 2021

श्रेणी II: चिकित्सा उपकरण (₹ 50 लाख तथा उससे ज्यादा)/CATEGORY-II : MEDICAL EQUIPMENT (Rs 50 lakhs and above)

क्र.स./ S. No.	कार्यो एव स्थान के नाम/Name of works & location	अनुमानित लागत/Est. Cost	निविदा लागत/ Tend. Cost	अनुसूची का मोल % ज्यादा या कम/ % above /below Sch. Of rates applica ble	समझौता संख्या/A greeme nt No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of comme n- cement	कार्य समाप्ति की तिथि/ Date of Comple tion	वास्तविक प्रगति %/ Phy. Progre- ss in %	ई.एस.सी. का नाम पते सहित Name E-in-C with address	टिप्पणी/Remarks
1	2	3	4	5	6	7	8	9	10	11	12

NIL

संबंधित प्राधिकारियों ने यह प्रमाणित किया है कि निर्धारित मोनाटरी सीमा के अनुसार सभी कार्य/खरीद/परामर्श और सभी अन्य अनुबंधों का तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/The concerned authorities have certified that all the works /purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR

*उन्नेय विजय*  
२.५

उप मुख्य सतर्कता अधिकारी  
भा.प्र.मु.मु.नि.नि.लि.

भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड  
SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED

16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16<sup>th</sup> Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001.

मार्च, 2021 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING MARCH 2021

श्रेणी II: परामर्श अनुबंध (₹ 1 करोड़ तथा उससे ज्यादा)/CATEGORY-II: CONSULTANCY CONTRACTS (Rs 1.00cr and above)

क्र.सं./ S. No.	कार्य एवं स्थान के नाम/Name of works & location	अनुमानित लागत/Est. Cost	निवेदा लागत/Tend. Cost	अनुभूती का मूल % ज्यादा या कम/ % above /below Sch. Of rates applicable	समझौता संख्या/Agreement No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of commencement	कार्य समाप्ति की तिथि/ Date of Completion	वास्तविक प्रगति %/ Phy. Progress in %	ई.एस.सी. का नाम पते सहित Name E-In-C with address	टिप्पणी/Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Rendering consultancy services for pre-feasibility study report and framing of preliminary estimate for construction of state of art corporate office for SPMCIL	25 Lakhs	16.17Lakhs	35.28%	NM/220/II/46/2012-Pur/507	Mathur Ugam & Associates	26.06 2012	27.09.2012	90% complete	Deepak Mathur, DHM (HR)	Procurement taken for CTE Type Inspection during the year 2018
2	Consultancy Services for two new Paper Machine at SPM Hoshangabad	Rs 670.64 Lakhs	Rs 1, 086.75 Lakhs	Above 62.05%	4590005136 dated 13 08.16	M/s DCPL, Kolkata	08.08.2016	07.10.2019	5%	SPM, Ho.	Procurement taken for CTE Type Inspection during the year 2018

3	Engaging project engineering consultant for obtaining EC & CFE and for preparation of TEFR for New Banknote printing and finishing lines 01 each at BNP Dewas & CNP Nashik by BNP.	Rs 519.2 lakhs	Rs 519.2 lakhs		4580001111		03.12.2019	31.03.2020	45%	GM, BNP, Dewas
---	--	----------------	----------------	--	------------	--	------------	------------	-----	----------------

संबंधित प्राधिकारियों ने यह प्रमाणित किया है कि निर्धारित मोनाटरी सीमा के अनुसार सभी कार्य/खरीद/परामर्श और सभी अन्य अनुबंधों का तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR

सुनील तिवारी

उप मुख्य सतर्कता अधिकारी  
भा.प्र.मु.मु.नि.नि.लि.

भारत प्रतिमिति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड  
SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED  
16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16<sup>th</sup> Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001.  
अर्थ, 2021 माह को समाप्त तिमाही में मूल कार्य की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING MARCH 2021

श्रेणी III: बागवानी कार्य (E TO H) अथवा अन्य कार्य (CATEGORY-III: HORTICULTURE WORKS (E to H) and others)

क्र.सं. / S. No.	कार्य का नाम/Name of works & location	अनुमानित लागत/Est. Cost	निश्चित लागत/ Tend. Cost	संपूर्णता का शेरा % जमा या कम/ % above /below Sch. Of rates applicable	समझौता संख्या/Agreement No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of commen- cement	समाप्ति की तिथि/ Date of Complectio n	कार्य प्रगति प्रति %/ Pky. Progress in %	ए.एच.सी. का नाम पता साइट Name E-to-C with address	टिप्पणी/Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Cleaning grass and removal of garden rubbish during 2021 at BNP, Dewas	Rs. 24.99 lacs	Rs. 24.99 lacs	NA	4580001286 dated 12.10.2020	CPWD	12.10.20	30.09.21	100.00%	DM (Civil)	
2	M/o Garden attached to BNP Residence & Central Park	Rs. 97.55 lacs	Rs. 97.55 lacs	NA	4580001286 dated NIL	CPWD	23.09.20	31.07.21		DM (Civil)	

संबंधित प्राधिकारियों ने यह प्रमाणित किया है कि निर्धारित मोनाटरी सीमा के अनुसार सभी कार्य/खरीद/परामर्श और सभी अन्य अनुबंधों का तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR



उप मुख्य सतर्कता अधिकारी  
भा.प्र.मु.नि.नि.

सुरक्षा प्रिंटिंग म्यूचुअल तथा मुद्रा निर्माण निगम लिमिटेड  
SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED

16<sup>th</sup> मंजिन, जवाहर व्यापार भवन, जलपथ, नई दिल्ली - 110001

16<sup>th</sup> Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001.

मार्च, 2021 महीने की समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING MARCH 2020  
(जिसमें बड़ा/बड़े कार्यों का मासिक/मासिक मूल्य के चार अनुबंध)/CATEGORY-III - SUPPLY OF MEDICINES (4 LARGEST VALUE CONTRACTS)

क्र.सं./ S. No.	कार्य एवं स्थान के नाम/Name of works & location	अनुमानित लागत/ Est. Cost	निविदा लागत/ Tend. Cost	अनुबंध का मोल % ज्यादा या कम / % above /below Sch. Of rates	संवन्धित SSB/Agreement No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of commencement	कार्य समाप्ति की तिथि/ Date of Completion	आवृत्त प्रगति % / Phy-Progress in %	ई.एस.सी. का नाम एवं पते सहित Name E-in-C with address	टिप्पणी/Remarks
1	Annual Contract for Medicines(Prop & Gen) & Surgical Sundries at IGM- Mumbai	15 lacs	15 lacs		4500014734 dated 30.01.21	M/s Sayam Medical Stores	01.02.21	31.01.22	2.10%		
2	Supply of Medicines at IGMK	12.57 lacs	10.84 lacs	13.71%	4500010423 dated 31.10.2020	M/s Entans Frank Ross		Apr-21	In Progress	Shri. Nayan Sarkar, DGM (CPSO) Tech Oper. & M. Mgt	
3	Medicines by ISP	6.80 lacs	6.63 lacs	(-13.43%)	PO No. 4500018461, 4500018626, 4500018453, 4500018454, 4500018588, 4500018455, 4500018456, 4500018457, 4500018458	1. M/s Austin Health Care, Pune 2. M/s Getwell Distributor, Nashik 3. M/s Excel Life Care Distributor 4. M/s Trio Pharma, Nashik 5. M/s Shri Vinayak Pharma, Pune 6. M/s Excel Medtech, Nashik 7. M/s P. S. Pharma, Nashik	24.11.2020	16.01.2021	100%		
4	Medicines by ISP	8.95 lacs	8.75 lacs	-2.23%	Request No. 108220090001 dated 29.09.2020	Government Medical Stores depot, Mumbai (Directorate General of Health Service, Ministry of Health & Family Welfare, Govt of India)	29.09.2020	Minimum 3 months from the date of closure of requests for various government units	50%	CGM	

संबंधित प्राधिकारियों ने यह प्रमाणित किया है कि निर्धारित मौतदारी सीमा के अनुसार सभी कार्य/खरीद/परामर्श और सभी अन्य अनुबंधों का तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit are included in the QPR

उप मुख्य सतर्कता अधिकारी  
भा.प्र.मु.नि.लि.